COMPLETION REPORT

1. Name of Work : **Improvements to Bagalgunte Main road (From Maramma temple to MEI Main road) Connecting MEI layout Main road & Cross roads in Ward No.14**

2. Sanctioned Estimate No. & Dt : ಕೆಸಾಇ-ರಸ್ತೆ/ಬಿಡಿ/28/14-15 ದಿ:13.3.2015

3. Head of Account which is chargeable : ಪ್ರಕಾಶ 2015

4. Work Order No. & Dt : ರಸ್ತೆ/ಬಿಡಿ/372/14-15

5. Name of Contractor : KRIDL

6a. Time Stipulated for completion of work : 90 days

6b. Delay in execution of work : —

7. Measurement recorded in : M.B. No. 1801

8. Check Measurement of the Asst. : M.B. No. 1801
Page No. 1800006 to 1800011

Asst. Exe. Eng / Exe. Eng :
Page No. 1800006 to 1800011

9. Name of the office/official :

incharge of the work :

10. a) Asst. Engineer ಡಿ-5 ಆಯಿಷಾ

b) Asst. Exe. Engineer ರಾಜಶೇಖರ

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
20 lacs	1996888	—	31120

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Division
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike.